


QUENTIN ROAD PROJECT ANTICIPATED PROJECT SCHEDULE



Pre-stage

- Utility relocation
- Earthwork & tree removal
- Temporary pavement & signals for traffic shift

Stage 1 - Construct east side Quentin Road & East Cuba Road

- Traffic temporarily switched to west side of Quentin Road
- Force main & storm sewer installation
- Concrete column ground improvement construction
- Retaining wall construction
- Pavement installation for traffic shift

Stage 2 - Construct west side Quentin Road & West Cuba Road

- Traffic temporarily switched to east side of Quentin Road
- Storm sewer installation
- Retaining wall construction
- Noise abatement wall construction
- Pavement installation for traffic shift

Stage 3 - Center Median Quentin Road

- Traffic temporarily switched to outside lanes of Quentin Road
- Construct center median of Quentin Road

Punchlist/Landscaping

Note: This schedule represents the timeline needed to complete the project anticipated at the time of bid in April 2018. Ongoing conflicts with and relocation of utilities have delayed the beginning of Pre-Stage and Stage 1 work. The schedule will be updated when utility relocation efforts are finished and the full impact of these delays are determined.