

QUENTIN ROAD PROJECT ANTICIPATED PROJECT SCHEDULE

Updated: 12/16/2019

2018												2019												2020											
Jan.	Feb.	Mar.	April	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	April	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	April	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.
Pre-stage						Stage 1						Stage 2						Stage 3		Punchlist / Final Landscaping															

Pre-stage

Utility relocation
Earthwork & tree removal
Temporary pavement & signals for traffic shift

Stage 1 - Construct east side Quentin Road &
East Cuba Road

Traffic temporarily switched to west side of Quentin Road
Force main & storm sewer installation
Concrete column ground improvement construction
Retaining wall construction
Pavement installation for traffic shift

Stage 2 - Construct west side Quentin Road & West Cuba Road

Traffic temporarily switched to east side of Quentin Road
Storm sewer installation
Retaining wall construction
Noise abatement wall construction
Pavement installation for traffic shift

Stage 3 -
Center
Median

Traffic temporarily switched to outside lanes of Quentin Road

Construct center median of Quentin Road

Punchlist/
Final
Landscaping

Note: Conflicts with and relocation of utilities have delayed the beginning of Pre-Stage and Stage 1 work.